

# Shore Drive Roadway and Drainage Improvement Project

## Bi-Weekly Progress Report

### August 7, 2008

This report identifies the work undertaken in association with the Shore Drive Improvement Project. Below is a summary of work that the contractor, F.L. Merrill, completed in the last 2 weeks and anticipated work to be complete in the next 2 weeks

#### Last 2 Weeks

- Project initiation, including preparation of environmental documentation, construction layout, placement of erosion control devices, and installation of construction signing.
- Installation of drainage systems along Wheeler Dam Road including the area of Bonanno Road and replacement of the existing cross culvert along the roadway leading to the dam.
- Construction of the stone lined ditch along the south side of Shore Drive in the vicinity of the Wheeler Dam Road intersection.



New drainage structure being installed



Stone lined swale constructed along Shore Drive

## **Next 2 Weeks**

- Installation of drainage along Shore Drive from Cove Road to 300 feet west of Ford Avenue.
- Selective clearing of trees and vegetation for new drainage outfalls.
- Selective clearing of trees along edges of Shore Drive to improve site distance around curves.
- Reconstruction of Shore Drive from Wheeler Dam Road to Warren Avenue and reclamation of Wheeler Dam Road.
- Paving of base course on Wheeler Dam Road and Shore Drive up to Warren Avenue.