

**Shore Drive Roadway and Drainage Improvement Project**  
**Bi-Weekly Progress Report**  
**October 2, 2008**

This report identifies the work undertaken in association with the Shore Drive Improvement Project. Below is a summary of work that the contractor, F.L. Merrill, completed in the last 2 weeks and anticipated work to be complete in the next 2 weeks

**Last 2 Weeks**

- Continuation of full depth reconstruction of Shore Drive.
- Completion of drainage system in the vicinity of Ford Avenue.
- Construction of stoned lined ditch from Roux Road to station 146+60±.
- Initiation of construction of drainage system just north of Anderson Avenue.

**Next 2 Weeks**

- Continuation of full depth reconstruction of Shore Drive.
- Completion of drainage system just north of Anderson Avenue.
- Installation of drainage just east of Mary Ann Avenue.
- Paving of base course of Shore Drive from Artemis Road to the Causeway.



Installation of drainage network along Shore Drive