

Shore Drive Roadway and Drainage Improvement Project Bi-Weekly Progress Report October 16, 2008

This report identifies the work undertaken in association with the Shore Drive Improvement Project. Below is a summary of work that the contractor, F.L. Merrill, completed in the last 2 weeks and anticipated work to be complete in the next 2 weeks

Last 2 Weeks

- Continuation of full depth reconstruction of Shore Drive.
- Completion of drainage system in the vicinity of Ford Avenue.
- Construction of drainage system just north of Anderson Avenue.
- Paving of base course of Shore Drive from Artemis Road to Sta. 108+00.
- Paving of wearing course of Wheeler Dam Road from the dam to the intersection of Shore Drive and Wheeler Dam Road.



Placement of sub-base material along Shore Drive

Next 2 Weeks

- Continuation of full depth reconstruction of Shore Drive.
- Completion of drainage system just north of Anderson Avenue.
- Installation of drainage just east of Mary Ann Avenue.
- Paving of base course of Shore Drive from Sta. 108+00 to the causeway.
- Paving of wearing course along Wheeler Dam Road and Shore Drive from North Main Street to just east of Roux Road.



Final wearing course along Wheeler Dam Road